sapience
Consultants and Engineers
ding, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

"First and Part PMC CERTIFICATE / INSPECTION REPORT"

Name of Work : Compreshensive development of roads and drains in Muthyalanagara, LC-4A, Mohankumarnagara, Sundar nagara and surrounding areas in ward no-17, Under Package - 2019-20 RRN Div -(09).

Name of Client	:	**Executive Engineer,** Rajarajeshwari Nagara Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. R Lokesh,** Contractor, Bangalore.
Total Cost	:	Rs.1,99,08,518.56
Date of Inspection	:	29.03.2021
Status of Bill	:	1st and part Bill
In the Presence of	:	(a) **Assistant Engineer ,** Ward No.17, BBMP, Bangalore.
	:	(b) **Mr. Abhilash,** Engineer
	:	M/S Sapience Consultants and Engineers, Bangalore

Sl. No.	Description of the Item	Unit	Quantity		Comments / observations
1	Removing & Refixing stone slabs of drains and pointing in C.M (1:3)Complete as per the direction of Engineer in charge with all lead and lift	Sqm	4995.8	:	Work done up to the billed quantity and Quality is satisfactory
2	Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw	Cum	3222.2	:	Work done up to the billed quantity and Quality is satisfactory
3	Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by vibration	Sqm	12.402	:	Work done up to the billed quantity and Quality is satisfactory

SAPIENCE CONSULTANTS AND ENGINEERS
BANGALORE
560 056

Scanned with CamScanner

sapience
Consultants and Engineers
(Building, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Sl. No.	Description of the Item	Unit	Quantity		Comments / observations
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size	Cum	35.139	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding	ton	2.6784	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry	Sqm	4589.9	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of	Sqm	12468	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates	Cum	353.71	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete.- do - 10 cms thick Complete as	Sqm	2017.4	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing one line dressing to granite stone slab / granite stone masonry as per specifications. Complete as per the direction of Engineer in charge with all	Sqm	2017.4	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing chamfering edges to stone slab 2.5 cms. Wide as per specifications. (only chamfered length shall be recorded) Complete as per the direction of	Sqm	10559	:	Work done up to the billed quantity and Quality is satisfactory
12	Providing and Fixing RCC Precast Cover Slab of 250 mm Thick for Drains in Cement Concrete M-20 using graded granite Jelly of 20 mm and down size	Sqm	122.38	:	Work done up to the billed quantity and Quality is satisfactory

SAPIENCE CONSULTANTS AND ENGINEERS
BANGALORE
560 056

Scanned with CamScanner

sapience
Consultants and Engineers
(Building, Geo-Tech & Road Materials Testing Laboratory)

#B9-003, GANGA, Jnanabharathi Enclave,
Valagerahalli, Mysore Road, Bangalore 560059
Ph: 9448853634, 8762194386.
Email: sapiencebangalore@gmail.com

Sl. No.	Description of the Item	Unit	Quantity		Comments / observations
13	Removing and resetting of kerb stones.Complete as per the direction of Engineer in charge with all lead and lift	Sqm	4565.6	:	Work done up to the billed quantity and Quality is satisfactory
14	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and	no's	4036.0	:	Work done up to the billed quantity and Quality is satisfactory

With respect to above subject and Package Name, we have inspected the work and the Quality and Quantity of above mentioned items of the work was found to be completed satisfactorily for the **FIRST and PART** Bill.

Thanking You,

SAPIENCE CONSULTANTS AND ENGINEERS
BANGALORE
560 056

With Regards,

for Sapience Consultants and Engineers

Scanned with CamScanner